






Activity ID	Activity Name	Duration	Remaining Start	Finish	March 2020 April 2020 May 2020 June 2020 July 2020 August 2020 S O N D J F March 2021 April 2021 May 2021 June 2021
			Duration		1 23 0 08 1 22 29 0 12 1 26 0 10 17 2 31 0 14 2 28 0 1 1 2 1 26 0 10 17 2 31 0 14 2 28 05 1 19 2 02 09 1 23 3 06 1 20 27 0 11 1 25 0 08 15 2 29 0 13 2 27 03 1 17 2 31 0 14 2 1 2 07 1 21 28 0 11 1 25 0 09 16 2 30 0 13 2
A2400	Telemtry System Tender Award & Construction Commencement	5	5 07-Aug-20	13-Aug-20	Telemtry System Tender Award & Construction Commencement
A2710	Telemtry System - Submittals	5	5 14-Aug-20	20-Aug-20	Telemtry System - Submittals
A2410	Telemtry System - Construction	75	75 21-Aug-20	09-Dec-20	Telemtry System - Construction
A2720	Telemtry System - Order & Receive Long Lead Materials & Equipment	20	20 21-Aug-20	18-Sep-20	Telemtry System - Order & Receive Long Lead Materials & Equipment
A2730	Telemtry System - Customs Clearance	5	5 21-Sep-20	25-Sep-20	Telemtry System - Customs Clearance
A2740	Telemtry System - Install Long Lead Equipment	25	25 21-Sep-20	23-Oct-20	Telemtry System - Install Long Lead Equipment
A2540	Telementry System - Commissioning	5	5 10-Dec-20	16-Dec-20	□ Telementry System - Commissioning
A2420	Telemtry System - Demobilization	5	5 17-Dec-20	23-Dec-20	□ Telemtry System - Demobilization
A2430	Telemtry System - As Builts	30	30 24-Dec-20	05-Feb-21	Telemtry System - As Builts
Final C	nnections at Hotel	30	30 05-May-21	16-Jun-21	
A2930	Final Potable Water, Sewer & Effluent Connections at Hotel	20	20 05-May-21	02-Jun-21	Final Pc
A2940	Commissioning of Utility Connections at Hotel	5	5 03-Jun-21	09-Jun-21	Com
A2950	Final Acceptance of Utility Connections at Hotel	5	5 10-Jun-21	16-Jun-21	
A2990	Project Complete	0	0	16-Jun-21*	







Page 4 of 4

Date	Revision	Checked	Approved
18-Feb-20	Planning Phase Schedule	JM	
04-Apr-20	March 2020 Update	JM	